

Equipment Inspection Report

Report number	INS-2026-0863
Equipment tag	AG-204
Equipment description	Air-cooled heat exchanger, forced draft fan bank
Unit / area	CDU-1, Fin Fan Bay 2
Service	Overhead vapour condensing
Inspection date	31 August 2026
Inspector	S. Kulkarni, Inspection Engineer
Procedure reference	None applicable — see remarks

1. Measured values

Parameter	Measured	Instrument
Fan blade tip clearance	12 mm	Feeler gauge
Fan blade pitch angle	17 degrees	Protractor PA-03
Belt tension deflection	14 mm at mid-span	Tension gauge BT-11
Gearbox oil level	Within sight glass band	Visual
Louvre actuator response time	8 seconds full travel	Stopwatch
Tube bundle fouling	Light deposit, air side	Visual

2. Observations

- 2.1 Fan bank operating normally at time of inspection. No abnormal noise or vibration reported by the field operator.
- 2.2 Light air-side fouling on the tube bundle. Cleaning recommended at next opportunity.
- 2.3 One louvre blade shows minor surface corrosion at the pivot point.

3. Inspector remarks

This equipment type is not covered by SOP-PMP-114, which applies to centrifugal pumps only. No site acceptance criteria for air-cooled exchanger fan banks were available at the time of inspection. Values are recorded for reference. Request that applicable criteria be identified before disposition.